

## Commissioning Staufix FKA in a chamber

### Article information

Item no.: 80111S

GTIN:

Price group: 00

### Description

Briefing on / commissioning of the automatic backwater valve Staufix FKA in a chamber

#### Scope of services:

- Inspection according to the inspection card
- Briefing on the functionality of the system
- Explanation of the monthly inspection by the owner-operator
- Information on the maintenance obligation for the owner-operator
- Concluding an optional maintenance contract with the client (regular maintenance is a prerequisite for the warranty and insurance cover)
- Fixing the control unit to the wall
- Installing the electrical components on the system
- Routing the electrical cables through the cable duct to the control unit and connecting them (max. cable length 15 m)
- System is handed over in a safe operational state

#### Requirements on site:

- Contact person must be on site
- Access to the system and control unit
- Chamber is fully installed and filled.
- A hose water connection must be provided nearby
- Wastewater discharge is connected
- The backwater valve must be clean
- Inlet pipes must be flushed
- System components, small parts and the operating instructions must be available in full on site
- Permanently installed socket on the wall, usually a socket next to the control unit, max. 2 m away from the cable duct opening
- Cable duct with high tensile strength

#### Chamber systems:

- In the case of service work on chamber systems, according to BGV C5 § 34, BGR 236, the clearance measurements of sewer gases, the use of fall protection and for safety reasons an additional safety attendant are required.
- The safety attendant must be provided by the customer and must be present for the entire duration of the commissioning.

**Note:**

- The stated price is a net price and therefore not eligible for a discount.
- The backwater valve must be serviced every six months by a specialist company
- Flat commissioning rate includes a maximum of 2 installation hours on site.
- Any additional incidental expenses are charged based on the expenses incurred
- From the commissioning to the execution of the service, a processing time of 10 working days should be expected